

Ref No.: BD-ACEPM-SAMCO-LET-035

Date: Monday, 11<sup>th</sup> of May 2026

To: SAMCO National Construction Company  
Attention: Eng. Mohammed Sami Mohammed (Project Manager)

Project Name: The Big Business District  
Contract/Package: Construction Works of the Civil Works for Buildings B1, B2, B3 and B4

**Subject: Re: Notification of Reinforcement Steel Supply Status and Entitlement to Time Extensions**

**Reference (S):**

- 1) Contractor's Letter Ref. BD-CW-SAMCO-ACE-LET-0025 dated 27/11/2026
- 2) Contractor's Letter Ref. BD-CW-SAMCO-ACE-LET-0044 dated 15/01/2026
- 3) Contractor's Letter Ref. BD-CW-SAMCO-ACE-LET-0048 dated 27/01/2026
- 4) Contractor's Letter Ref. BD-CW-SAMCO-ACE-LET-0051 dated 08/02/2026
- 5) Engineer's Letter Ref. BD-ACEPM-SAMCO-LET-0028 dated 17/02/2026
- 6) Contractor's Letter Ref. BD-CW-SAMCO-ACE-LET-0069 dated 19/04/2026
- 7) Contractor's Letter Ref. BD-CW-SAMCO-ACE-LET-0042 dated 13/01/2026

Dear Sir,

Reference is made to Referenced letters concerning the alleged delay in the supply of the Employer's steel reinforcement materials.

It is confirmed that the rest of steel reinforcement patch that required for completion of the relevant works has already been delivered to site on the 4<sup>th</sup> of May, 2026 completing the previously delivered patch on 17<sup>th</sup> of February 20<sup>26</sup>. Accordingly, the Contractor is required to exert all necessary efforts, including proper planning, resource allocation, and sequencing, to maintain the contractual Time for Completion.

On the other hand, the requested third patch mentioned in the Contractor's letter ref. no. 7, shall be considered postponed until further notice from the Contractor, as stated by the Contractor during the progress meeting held on 11 May 2026.

In the meantime, the Contractor remains fully obligated to:

- Proceed diligently with all works,
- Mitigate any potential delay effects,
- Maintain the approved Time for Completion.
- Submit a mitigation plan for the delays in the project.

The Employer and the Engineer expressly reserve all rights and remedies under the Contract, This correspondence shall not be construed as an admission of liability nor as a waiver of any rights under the Contract.

Yours faithfully,

Eng./ Abdelaziz Mohammed.  
 **ACE-PM**  
MOHARRAM BAKHOUM  
Project Manager,  
ACE Project Management

RECEIVED  
SAMCO  
THE BIG BUSINESS DISTRICT  
DATE: 11 15 1826

Attachment(s):

CC:

Eng. Mohamed Hamza - Projects Manager  
Eng. Mostafa Gala - Owner representative  
Eng. Ahmed Saafan - Project Controls Director  
Eng. Ramy Refaat - Commercial Contracts Director

Eng. Osama Waly -PCO Representative

MS